CIVIL TECH LABS

Accredited by NABL as per ISO/ IEC 17025 : 2005

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027

Ph: 080 - 4114 2867 / Mob. : 96862 31801, Email: civiltechlabs@gmail.com

T-2654

To,

Assistant Executive Engineer
Vidyaranyapura Sub Division,
BBMP.

28th April 2015

Dear Sir,

Sub: Providing covering slab at Byrappa garden in ward no. 10,
(Doddabommasandra) Vidyaranyapura Sub Division.
Testing of cubes – Reg.

As requested the 28th day Compressive Strength Test of Cubes was carried out for the above work for the samples supplied by you.

Please find the enclosed Test Report of the above.

Thanking you,

For Civil Tech Labs,

Khushboo

CIVIL TECH LABS BANGALORE

(KHUSHBOO L.)
Quality Manager

Assistant Executive Engineer
Vidyaranyapura Sub Division.
BBMP, Bangalore - 97

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Customer	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Providing covering slab at Byrappa garden in ward no. 10, (Doddabommasandra) Vidyaranyapura Sub Division.
Name of Agency	M/s. K. R. I. D. L,
Grade of Concrete	M-20
No. of cubes tested	3
Dimension of Specimen	150mmx150mmx150mm
Cross Sectional Area	22500 mm²
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sl. No.	Identification	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
1	CC-Work	31/03/2015	28/04/2015	28	8.16	470	**20.89**	**21.19**
2					8.18	475	**21.11**	
3					8.19	485	**21.56**	

Note:
1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS

Accredited by NABL as per ISO/ IEC 17025 : 2005

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027

Ph: 080 - 4114 2867 / Mob. : 96862 31801, Email: civiltechlabs@gmail.com

T-2654

To,

Assistant Executive Engineer
Vidyaranyapura Sub Division,
BBMP.

27th March 2015

Dear Sir,

Sub: Testing of Materials.

As requested, the required tests were carried out for the materials the samples supplied by you, for the work of **'Providing covering slab at Byrappa garden in ward no. 10, (Doddabommasandra) Vidyaranyapura Sub Division.'**

Please find the enclosed Test Reports of the above.

Thanking You,
For Civil Tech Labs

CIVIL TECH LABS BANGALORE

(KHUSHBOO L.)
Quality Manager

AE.10
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON COARSE AGGREGATES 20mm ↓ Graded Ref:IS:383/2386

Name & Address of the Customer	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Providing covering slab at Byrappa garden in ward no. 10, (Doddabommasandra) Vidyaranyapura Sub Division.
Name of the Agency	M/s. K. R. I. D. L,
Date of Testing	27/03/2015
Specific Gravity	**2.63**
Water Absorption in %	**0.32**

IS Sieve Designation (mm)	**Sieve Analysis (% Passing IS Sieve)**	**Grading Requirement as per IS:383-1970 (Reaffirmed 2011)**	**Remarks**
40	**100**	100	**Satisfies the requirement**
20	**97.8**	95-100	
10	**45.2**	25-55	
4.75	**8.2**	0-10	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

JE-10

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON COARSE AGGREGATES 40mm ↓ Graded Ref:IS:383/2386

Name & Address of the Customer	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Providing covering slab at Byrappa garden in ward no. 10, (Doddabommasandra) Vidyaranyapura Sub Division.
Name of the Agency	M/s. K. R. I. D. L,
Date of Testing	27/03/2015
Specific Gravity	**2.68**
Water Absorption in %	**0.27**

IS Sieve Designation (mm)	Sieve Analysis (% Passing IS Sieve)	Grading Requirement as per IS:383-1970 (Reaffirmed 2011)	Remarks
80	**100**	100	**Satisfies the requirement**
40	**98.6**	95-100	
20	**53.6**	30-70	
10	**24.5**	10-35	
4.75	**4.2**	0-5	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

AE-10
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL TECH LABS
5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON FINE AGGREGATES Ref:IS:383/2386

Name & Address of the Customer	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Providing covering slab at Byrappa garden in ward no. 10, (Doddabommasandra) Vidyaranyapura Sub Division.
Name of the Agency	M/s. K. R. I. D. L,
Date of Testing	27/03/2015
Specific Gravity	**2.57**

Sample	IS Sieve designation (mm)	Sieve Analysis (% Passing IS Sieve)	Grading Requirement as per IS:383-1970				Grading Zone
			ZONE-I	ZONE-II	ZONE-III	ZONE-IV	
River Sand	10	**100**	100	100	100	100	II
	4.75	**97.4**	90-100	90-100	90-100	95-100	
	2.36	**82.6**	60-95	75-100	85-100	95-100	
	1.18	**73.6**	30-70	55-90	75-100	90-100	
	0.6	**45.3**	15-34	35-59	60-79	80-100	
	0.3	**23.5**	5-20	8-30	12-40	15-50	
	0.15	**7.6**	0-10	0-10	0-10	0-15	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

Lab Incharge
Civil Tech labs

CIVIL TECH LABS BANGALORE

AE-10

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON CEMENT

Name & Address of the Customer	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Providing covering slab at Byrappa garden in ward no. 10, (Doddabommasandra) Vidyaranyapura Sub Division.
Name of the Agency	M/s. K. R. I. D. L,
Date of Testing	27/03/2015

Tests	**Test Method As Per IS & Apparatus**		**Results**		**Requirements As Per IS 8112:1989**	**Remarks**
	IS Code	**Method**	**Value**	**Unit**		
Initial Setting Time	**IS-4031 (Part-5) 1988**	VICAT	54	min	Not Less Than 30 Minutes	Satisfies Requirement
Final Setting Time	**IS-4031 (Part-5) 1988**	VICAT	485	min	Not More Than 600 Minutes	Satisfies Requirement
Soundness	**IS-4031 (Part-3) 1988**	LE-CHATELIER	4	mm	Not More Than 10 mm	Satisfies Requirement

Note:

1.The results relate only to the items tested.

2.Report shall not be reproduced except in full, without the written approval of the lab.

3.Any correction invalidates this report.

4.The results are based on the test conducted on samples supplied by the client.

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

AE-10

Assistant Executive Engineer
Vidyaranyapura Sub Divisio
BBMP, Bangalore - 97

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON REINFORCEMENT STEEL BARS 10mm

Name & Address of the Customer	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Providing covering slab at Byrappa garden in ward no. 10, (Doddabommasandra) Vidyaranyapura Sub Division.
Name of the Agency	M/s. K. R. I. D. L,
Date of Testing	27/03/2015

Sl.No.	Description	Result	IS 1786-2008 Min. Requirements	Remarks
1	Measured Diameter mm	10	10	Satisfactory
2	Wt/m Length (Kg/m)	0.618	0.617	Satisfactory
3	Bend & RebendTest	Pass	Should not Crack or Fracture	Satisfactory
4	Elongation (%)	14.9	14.5	Satisfactory
5	Yield Stress(N/Sq.mm)	416	415	Satisfactory
6	U T S (N/Sq.mm)	520	485	Satisfactory

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

AE-10

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON REINFORCEMENT STEEL BARS 12mm

Name & Address of the Customer	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Providing covering slab at Byrappa garden in ward no. 10, (Doddabommasandra) Vidyaranyapura Sub Division.
Name of the Agency	M/s. K. R. I. D. L,
Date of Test	27/03/2015

Sl.No.	Description	Result	IS 1786-2008 Min. Requirements	Remarks
1	Measured Diameter mm	12	12	Satisfactory
2	Wt/m Length (Kg/m)	0.888	0.888	Satisfactory
3	Bend & RebendTest	Pass	Should not Crack or Fracture	Satisfactory
4	Elongation (%)	15.2	14.5	Satisfactory
5	Yield Stress(N/Sq.mm)	419	415	Satisfactory
6	U T S (N/Sq.mm)	524	485	Satisfactory

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

AE-10

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97